



LEGEND

- Proposed Pipe Storage Areas
- Sewer Proposed Alignment
- Alternative Routes



TIMELINE OF WORK

Preliminary work	Preparation and establishment of construction work to be done	2 weeks
Phase 1	Lower Cross Street - Lower Stuart Street	4 weeks
Phase 2	Lower Stuart Street - Lower James Street	3 weeks
Phase 3	Lower James Street - George Street	4 weeks
Phase 4	Aerial Crossing	3 weeks
Phase 5	George Street - Lowe Street	4 weeks
Phase 6	Lowe Street - Goodna Pump Station	4 weeks
Phase 7	Upgrade of Goodna Pump Station	2 weeks
Phase 8	Lower Cross Street - Goodna Wastewater Ctre	2 weeks