

# Project Update

## Redbank Plains Road Upgrade

### Kruger Parade to Keidges Road, Redbank Plains

INFO2414



August 2023

The upgrade of Redbank Plains Road is advancing. As one of the largest road upgrade in council's history, the road will be upgraded to a four lane divided carriageway to meet increased growth in the region. The project is being completed in stages with Stage 3 currently under construction.

#### STAGE 3

##### Jansen Street to Barry Drive

The eastern side of Redbank Plains Road kerb works are nearing completion with asphalt laying to follow.

Some concrete driveways will be reinstated as part of the final works. The team will then move to construct the centre median, kerb and island construction. To achieve this the traffic will be switched to split northbound and southbound traffic to the outer lanes to provide access to the centre of Redbank Plains Road.

The western side of Redbank Plains Road will see the progression at the corner of Highbury Drive, installation of new stormwater infrastructure opposite Verran Street, and completion of roadworks including kerb and asphalt to align with the newly constructed pavements.



##### Barry Drive to Shannon Street

Construction of the centre median retaining wall is underway. When this is complete the wall will provide support for the new split level north and southbound carriageways.



##### Shannon Street to Kruger Parade

On the eastern side of Redbank Plains Road from Shannon Street to Kruger Parade, the roundabout will be progressively removed to construct a new signalised intersection. To achieve this and allow more vehicle movements into the future, significant regrading of the existing roundabout surface levels to the new intersection design are required through the area from Morgan Street towards the north.

Stormwater upgrades, installation and aligning of a watermain and new retaining walls to some property boundaries on the will progress. Changed traffic conditions will be in place to facilitate these works.



## Landscaping plans

As some construction activity progresses to completion, plantings along Redbank Plains Road will commence. Scheduled for late 2023 and early 2024 the landscaping of Redbank Plains Road will include 9500 low ground cover plants and over 3300 shrubs and trees. The plants have been chosen to suit the climate and conditions of the Redbank Plains region.

## STAGE 4

Council is planning to upgrade Redbank Plains Road (between the Cunningham Highway and Collingwood Drive), Redbank Plains/New Chum to a four lane urban standard. This project is identified in [iGO – The City of Ipswich Transport Plan](#) and is supported by funding through the Queensland Government's Transport Infrastructure Development Scheme (TIDS), and Ipswich City Council.

This project is in early planning stages and is scheduled to be designed in the next two years. Construction timing will be dependent on funding in future council budgets.

## Thank You

The project team appreciates your understanding and patience as we construct this major infrastructure project in the Springfield region.

## Contact Us

To find out more about the project, you can contact us or by visiting the dedicated project webpage via QR link below:

**PHONE** – 0 3810 6666 (8am-4:30pm)

@ [capitalprojects@ipswich.qld.gov.au](mailto:capitalprojects@ipswich.qld.gov.au)

### Stage 3: key features

The maps below show a number of key features of the detailed design.

